

## **VENTILATION SYSTEM**

1. All industrial ventilation systems shall be checked and examined periodically to ensure efficient functioning.
2. Ducts and bag housings shall be cleaned and checked to ensure proper working capacity.
3. All chain drives or V-belt drives shall be checked and changed if slippage occurs, if breaks are found in V-belts, or excessive wear on chains.
4. The whole system shall be checked for loose fittings, damaged, or broken ductwork.
5. Are exhaust stacks located properly for proper ventilation of contaminants?
6. Are hoods pulling properly to remove contaminants from work areas?
7. Is the make up air sufficient to pull contaminants from work areas and replace with fresh air?

---

Date